

## **Item No. 25**

### **Status Report on balance work of construction of IRDA Building at Nanakramguda, Gachibowli, Hyderabad.**

#### **Physical Progress**

**Civil:** Building structure for office block, auditorium, transit quarters and guard block are ready with plastering and other civil works are being done.

**Electrical:** TSSPDCL has been requested for estimates for Single Dedicated Feeder Supply for the project. The estimate is still awaited. Earlier, earlier estimate for 11KV Dedicated HT UG Cable with double source were obtained from TSSPDCL.

**Financial:** Authority has conveyed administrative approval and expenditure sanction to CPWD as per the preliminary estimate of Rs. 136.98 crore and till now IRDAI has paid an amount of Rs. 61.50 crore to CPWD as demanded by CPWD at different intervals.

**Floating tenders for interior work:** Tenders for the remaining work related to interiors and exteriors (other than civil and electrical work) will be floated by CPWD, shortly.

Submitted for information of the Authority.